



---

## **Wa-Hi**

- Building 5, North area Finish work throughout including painting, windows install, door install, flooring, tile work ceiling grid and tiles, audio visual rough in, solid surface countertops were completed. West area room finishes including flooring, painting, white boards, and short throw projection installation continued. East area finish work including lighting installation and start up, painting, tile work, finish plumbing, finish electrical, flooring and began final cleaning. South area installation and start up of lighting, glazing installation and other trim and finish work throughout, and final cleaning began. Mezzanine level startup of mechanical units, electrical terminations was ongoing. Exterior water and sewer lines were run up the east side of the building, site demolition at the front of the building with grades being set for flatwork, various flatwork was replaced on the exterior of the building.
- Building 7 (Auditorium) Black box theater and green room punch list items being worked on. Exterior of the building soffits installed and painted, exterior doors and frames were painted.
- Building 6 Main entry area painted and prepped for FRP installation. 60's locker rooms paint and finish work ongoing, floor prep began, tile and plumbing fixtures were installed. 90's locker rooms tile work was done, plumbing trim out was begun, fixture install began, lockers were brought into the space. ROTC and health classroom, east and west upper floor areas abatement work was complete, and demolition began in these areas.
- Building 1 greenhouse abatement work continued, classrooms were moved out and demolition work was completed, ceiling grid was installed, electrical and mechanical rough in was ongoing, exterior column was installed at entry, restroom work began.
- Parking lot 4 was paved along with patches at other parking lots.
- Work on new bulb outs and drainage on Abbott Rd was on going with completion of various parts.
- Parking lot 1 was demolished, trees removed and asphalt piled and prepared for crushing
- Landscaping work including underground water main was installed throughout the project area.
- The design team worked with Jackson to complete and return submittals and answer construction questions as they arose in order to facilitate that the project continues to be able to keep up with the schedule.
- Across the site, Jackson continued to move fences and provide pathways to ensure campus and student safety.
- Wenaha, Jackson, and the School district worked on coordinating efforts to ensure the upcoming site phases can be initiated while also accommodating staff and moving activities for final move in of renovated spaces and buildings.

## **Pioneer Middle School**

- July was a busy month both inside and outside of the buildings. The awnings over the doors were hung and the east side received insulation and siding, ready for painting next month.
- Near the west side entrance, the bike racks were installed and ready for students when school starts. More bike racks will go in the main entrance along with benches.
- Sidewalks and fencing were installed all around the site. Asphalt was patched back at the Roosevelt Street drop off area.

## July 2022 Project Update



- Removal of the old portables at the north end of the school was completed and will open this area for more parking to be installed in August.
- Area 6 Art and Science classrooms saw huge strides. Mechanical and electrical finished up. Insulation and drywall went up followed by paint and even some whiteboards were installed.
- Area 6 floors were polished, stained and protected. The red color really added a pop!
- Landscape planters were prepped at west and east areas and began to receive topsoil and irrigation with plants to follow in August.
- Jackson Construction, Architects West and the WWPS team continue to coordinate to deliver a project WWPS can be proud of.

### Lincoln High School

- Finish work continues in the building, and cleaning began inside and out. Including the windows on the exterior this month.
- The 3<sup>rd</sup> level wood floor was refinished and protected during the final phase of construction.
- Light fixtures are going up in all areas of the building. In the Commons area the pendant lights were hung.
- At all levels ceiling tiles were installed into the grid, signaling the project is getting close to being complete.
- HVAC duct and insulation was completed for the roof top units.
- The old portable classrooms were completely removed, and the new parking lot and sidewalks prepared for asphalt and concrete finishes next month.
- The new backstop was installed in the southeast corner of the sports field.
- Mechanical yard fencing and slats was completed with the gate going in next month.
- The larger custom windows arrived and began to be framed in with install to continue into next month.
- Sidewalk preparations continue for concrete finish in the next weeks.
- WWPS, Wenaha, Architects West and Chervenell continue to work together to finish this great remodel in time for school this Fall.



**Attachment A: Wa-Hi Progress Photos**



Walla Walla Public Schools - 2018 Bond Project  
**July 2022 Project Update**



Walla Walla Public Schools - 2018 Bond Project  
July 2022 Project Update



Walla Walla Public Schools - 2018 Bond Project  
July 2022 Project Update



Walla Walla Public Schools - 2018 Bond Project  
**July 2022 Project Update**



Walla Walla Public Schools - 2018 Bond Project  
July 2022 Project Update





Walla Walla Public Schools - 2018 Bond Project  
July 2022 Project Update



Walla Walla Public Schools - 2018 Bond Project  
July 2022 Project Update



Walla Walla Public Schools - 2018 Bond Project  
July 2022 Project Update



Attachment B: Pioneer Progress Photos



Walla Walla Public Schools - 2018 Bond Project  
**July 2022 Project Update**



Walla Walla Public Schools - 2018 Bond Project  
July 2022 Project Update



Walla Walla Public Schools - 2018 Bond Project  
July 2022 Project Update





Walla Walla Public Schools - 2018 Bond Project  
July 2022 Project Update





Walla Walla Public Schools - 2018 Bond Project  
**July 2022 Project Update**



**Attachment C: Lincoln HS Progress Photos**





Walla Walla Public Schools - 2018 Bond Project  
July 2022 Project Update



Walla Walla Public Schools - 2018 Bond Project  
**July 2022 Project Update**



Walla Walla Public Schools - 2018 Bond Project  
July 2022 Project Update



Walla Walla Public Schools - 2018 Bond Project  
July 2022 Project Update

